

Sacheen Lake Sewer and Water District LID Process Map

Activity	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC
Confirm availability of Stimson property	Done								
Authorize Sewell for Comp & Facilities Plans	Done								
Develop & Send Out Board Letter of Intro	Done								
Develop Policy on Sewering Exceptions									
* Define LID Boundary	Done								
Send Out Letters Contiguous/Non-Contiguous	Written	Done							
* Old Calispel Sewer - Letter of Exception		In Progress							
Develop Sewer Policies & Procedures Manual		In Progress							
Apply for Public Works Trust Fund Loan		Done							
Complete Comprehensive Plan Update									
Complete Hydro Geologic Study on Rocky Grge.									
Complete Facility Plan - (includes project costs)									
Develop/Send out Invitation to Info Meeting									
Conduct Info Meeting for District					25 & 28				
Develop/Send out Invitation to LID Hearing									
Conduct Public LID Hearing w/ Mike Ormsby							2nd		
Lake Wide LID with Residents Approval									
Focused Efforts to Obtain Funding for Project									