

# Sacheen Lake Sewer and Water District LID Process Map 2011

Activity	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	2012 +
Send out Letters for Funding to Senators	█	█											
Property Owners Send out Letters for Funding	█	█											
Send Letter to Stimpson re: Property Status	█												
Seek Alternate Funding Sources	█	█	█	█									
Review Draft of Facility Plan	█	█	█	█									
Investigate WDOE Funding	█	█	█	█	█	█							
Conduct Meeting with Lagoon Neighbors		█	█	█									
Establish Deadline for Obtaining Covenants		█	█	█									
PWTF Loan Award Date			█	█									
Apply to Rural Devel. For \$1M if PWTF Apprv'd			█	█	█								
Sewell Delivers Eng. Agreement to Board			█	█	█								
Re-Negotiate Property Purchase				█	█								
PWTF Fund Design - RD Fund Constr. Option				█	█								
Bank Fund Design & Land - Short Term Option				█	█								
Approval of Eng Contract by Funding Agency					█								
Start Design					█								
Develop Survey for M&O					█								
Begin Purchase Process for Property						█							
Prepare for 2012 M&O						█							
Rock Survey Test Boring										█			
Purchase Property											█	█	
Design Complete Issue Bid Packages													█
Agency Approval of Design													█
<b>Contingency Activities =</b>													